EXTENTION OF TIME PROPOSAL

EXTENSION OF TIME PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITHIN DUE DATE.

1	Name of work	Special Developmental works at ward no-16
2	Amount of work portion: Rs	9900878.00
3	Estimated cost:Rs	10000000.00
4	Name of the contractor:	M/S KUSUMA ELECTRICALS, Prop: JAYARAM
5	Agreement no & Date	29/17-18
6	No and date under which work order issued:	EE/ELE/RRN/WO/ 29/17-18 Dtd:22-01-2018
7	Time limit originally fixed for completion:	22-01-2018 (120 Days)
8	Date of application by the contractor for granting extension of time :	
9	Date of receipt of application in the sub division office :	
10	Extension granted if any::	No
11	Work carried out by the contractor during the original period stipulated in the contractor	90%
12	Work carried out during 1st extension	N.A
13	Work carried out during 2st extension	N.A
14	Time now applied for :	Up to 30-05-2018 (9 days)
15	Date of recommending time limit applied for:	30-05-2018
16	Whether the original application of the contractor is enclosed:	Yes
17	Balance of work remaining to be done :	10%
18	Probable time required for completion of remaining work :	9 Days
19	Cost of work charged establishment charged on the work after the expiry for original period :	-
20	Whether notice as per clause of contract has been issued :	yes
21	Remarks by the Executive Engineer:	Proposed to extend time with Minimum penalty
22	Daily rate of fine propsed:	Rs 60/- Per day

JE/AE

Assistant Executive Engineer (Ele)
Rajarajeshwari Nagar zone

Executive Engineer(Ele)
Rajarajeshwari Nagar zone